TREE PROTECTION PLAN - sidewalk program
Lovejoy St & Auth Lane Path **5/15/2019**
Rick Holley
***All root pruning shall be done to a maximum depth of 6"**
DBH = diamater (in.) at breast height (4.5 ft above ground)
Location: F = front, S = side, R = rear, I = island, P = private, O = opposite, M = median
Recommendation: F = Fencing required, s/w = sidewalk, elev = elevation pruning
DW = dead wood removal, d/w = driveway, cli = clear light, csi = clear sign, cpt = clear private tree, clh = clear house

Note: refer to ***Tree Protection Requirements For The Department Of Transportation*** for Standard Tree Protection Measures
Note: Inspection of worksite tree protection measures required by Certified Arborist with the county prior to construction activities
Note: ROW not to be utilized for staging area unless otherwise permitted by Certified Arborist
Note: three (3) trees required per tree removal ($250.00 per tree)
Note: Tree replacement fee to be paid prior to scheduled construction

ADDRESS	SPECIES	DBH	LOCATION	RECOMMENDATIONS
				Note: 5' asphalt path unless specified otherwise
11725 Auth Ln	White Oak	41	4F-P	F, Air excavation required, Bridge roots if possible - see notes below
11729 Auth Ln	n/a			no trees 6"+ DBH within LOD
11710 Lovejoy St	n/a			no trees 6"+ DBH within LOD
11712 Lovejoy St	Silver Maple	34	1R-P	note: tree behind fence
				F, Air excavation required, Bridge roots if possible - see notes below

Notes:

1. Mechanical root pruning is not allowed unless specified. Hand prune roots where "root prune up to edge of proposed s/w" is noted above.
2. Any roots 2" diameter or larger exposed by air excavation, that require removal due to construction activities, must be inpected by ISA certified arborist (Tree Maintenance Section, Division of Highway Services), prior to removal.
3. An approved contractor (Licensed Tree Expert) certified in the State of Maryland for air excavation will be required to conduct all excavation where "Air Excavation required" is noted above.
4. ISA Arborist (Tree Maintenance Section, Division of Highway Services) shall be notified by Project Manager of root pruning and/or air excavation schedule prior to scheduled work.
5. Root pruning shall be to the depth of excavation (no more than 6" depth).
6. Excavation for proposed sidewalk shall be no more than 6".